

Electrical Exhibition Stand Installation Certificate for Testing & Inspection

Event	Location	Stand Number	Main Size

DEAD TESTS						
Circuit Number	1	2	3	4	5	6
Circuit description						
Points served						
Conductor size						
CPC size						
Cable type = PVC						
Protective Device						
Rating						
Visual Inspection						
Earth bond connected						
Insulation Resistance L/N-CPC						
Polarity						
LIVE TESTS						
Earth loop impedance test						
RCD mechanical operation						
RCD test x5						

Main Cable Visual Check	Mains Voltage Ordered	PSC	Ze at Venue Switch
	230/400v	A	Ω

Limitations,
Installers NameSigned For and on behalf of (BLOCK CAPITALS) Date
I request that the electrical supply be finally connected and energised and I certify that the installation has been tested and inspected and is complete, ready for energisation.
Tested by..... Test Meter type and Serial Number..... For and on behalf of (BLOCK CAPITALS) Date Date & Time of energisation.....